# QC-ABSTRACT

**Name of Work:- Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddarthanagar, Khathanagar, Ashrayanagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13)**

| Sl No. | Item | Quantity As Per BOQ | Required No's of tests | Actual No's of tests | Tests |
|---|---|---|---|---|---|
| 1 | PCC 1:3:6 | 351.11Cum | 1 | 1 | Cement |
| 2 | Steel | 87.41Tonne | 1 | 1 | Sand, Aggregates |
| 3 | Precast Slab 100mm thick | 1331.56Sqm | 1 | 1 | - |
| 4 | Precast Slab 250mm thick | 629.82Sqm | 1 | 1 | Compressive strength |
| 5 | Kerb Stone | 130 No's | 1 | 1 | Compressive strength |
| 6 | M20 | 1339.58 Cum | 30 | 30 | Compressive strength |
| 7 | M15 | 19.51 Cum | 3 | 3 | Concrete Cube Compressive strength |
| 8 | Designer Tiles | 1415.4 Sqm | 1 | 1 | Concrete Cube Compressive strength |
| 9 | MS Rectangular Pole | 115.50 M | 1 | 1 | - |
| 10 | MS Block | 210 M | 1 | 1 | - |
| 11 | Chain link fencing | 196 Sqm | 1 | 1 | - |

Cubes

| | |
|---|---|
| 0-5 $m^3$ | 1set |
| 6-15 $m^3$ | 2set |
| 16-30 $m^3$ | 3set |
| 31-50 $m^3$ | 4 set |

Add 1set for extra 50Cum

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Scanned with CamScanner